G. R. S. IX-5]

Previous references.

Mund 1-1898
" 4-1899
" 2-1900.

Later references.

12/W/23

P 15

1901-02

~~191~~ .

(Mund)

File No. 64

Serial Nos. 1-6

GENERAL AND REVENUE SECRETARIAT.

Serial Nos. 1-6

Part B for May 1902

SUBJECT.

Diversion of the Sewage water of the Southern Block of the Chamaraj Mohalla, ~~Bangalore~~ Mysore city

W D 88—GPB—50,000—24-7-18

OFFICE OF THE
4883
190 / 10-X 01
DEWAN OF MYSORE

From V. Ramachandra Iyengar Esqr
President city Municipality
Mysore

To V. Narayandayyah Esquire
Secretary to the Govt
of Mysore

Dated Genl and Secl Depts
Despatched } 8th October 1901
Received }

General No. 2617
No.

Enclosure No.

Subject Drainage

Section - Genl

Submitting for sanction, an Estimate amounting to Rs 1358/ for diverting the Sewage water of the Southern block of Chamaraj mohalla.

L 7
10.10.01

Read 11/10

I am orde 10/10
Drafted
VL
16.10.01

The City Civil
No 268 Dated 8th

From
A. Ramaniya Iyengar
President City Mn,

To
A. V. Narjundayyah Esquire
Mill. Md.
Secretary to the Govern
of Mysore
General and Revenue Departments

Sir,

In submitting an Estimate amounting to Rs 1358/- for diverting Sewage water of the Southern block of Chamaraj mohalla, I have the honor to state that the Sanitary Superintendent Engineer prepared a project for deviating the Sewage water of the northern block of Western Extension for Rs 18,000, which the Government was pleased to sanction in the P.W.D no 1139/6117 dated 1st December 1899 and it is not known why a Similar project for the Sewage water of the Sin block was not prepared. For want of this, all the Sewage water of the Southern block flows to Subbrayanakere and thence to Doddakere. It is therefore very necessary to divert the same as explained in the Report accompanying the Estimate. There is a Sum of Rs 2122-7-8 available in the Western Extension Fund, and the Cost of the above Estimate will be met out of the Same.

I request that you will be good enough to obtain the early Sanction of the Government for the Estimate. The plan and the Design of the drain are herewith Submitted for reference.

I have the honor to be,
Sir,
Your most obedient Servant
[signature]
For President

From H. V. Ranjundayya Esqre
~~THE~~ SECY. TO THE GOVT. OF MYSORE.
GEN. & REV. DEPTS.

To H. Ramanuja Iyengar Esq
Dc Mysore City Mu

Dated 18th
Despatched } October 01
Received
General No. 6566 R.L. 619
L.F. No. 70-99
Enclosure No. one estima

From the same
3169 2/11/01 L.F.

His letter No. 26878 Oct 01
Subg an estimate for Rs 135
for diverting the sewage
of the Southern Block of Ch
raj Mohalla, Mysore City

Has the honour to observe
that ~~in the estimate received with the above~~ the correct
Cubical contents of the con-
crete bed as per dimensions
given viz 640, 1½ × ¼ feet
comes to 240 and not 480
Cubic feet as erroneously
entered in the detailed esti
mate received with the above
~~estimate~~ If the necessary cor-

~~Returned with the above~~

SBP—1,000—1901-1.

orrections be made, the total
ost of the work will have
thereduced to Rs 13/3 as
ated in pencil. The estimate
, Leacroft returned for revi
sion or explanation.

By Order

JB 16/10/1907

for Secy

dy 17-10-10

190/ 571

4-8-1901.

15-42 09 17/3/02

From H Ramanuja Iyengar Esqr
President City Mull
Office Mysore

To H. V. Nanjundayya Esqr M.A.
Secretary to the Govt
of Mysore
Genl and Rev Depts,

Dated
Despatched } 2nd November 1901
Received

General No. 316
No.

Enclosure No. /

Submitting after correcting the errors pointed out, the Estimate for diverting the Sewage water of the Southern block of Chamaraja mohalla.

D.T.
Engr

A S E
Engrs 1/11/01
Draftsman
19/11

The

c No 316

From A. Ramanuja
President, city mc

To H V. Nanjundayyah Esquire m A m L
Secretary to the Govt of my
General and Revenue Depts,

Sir,

With reference to your docket
no 65·69 / K F 70·99 dated 18th October 1901, returning
the estimate for diverting the sewage wa
of the Southern Block of Chamaraj moha
mysore city, for correction of error in
Calculation, I have the honor to re-
-submit the Estimate duly correcting
the error under the head "Concrete bed".

I have the honor to be,
Sir,
Your most obedient Servan
Thumbed by M.,
For President

mm

7

Col: D Mc Neil Campbell
Chief Engineer and
Secty: P W Deptt

No 15420 8/12/02
A.33-47.

1 Plan
1 estimate
1 report
1 copy letter No 2688 8/10/01
do 316-S 2/11/01
1
5

Sir.

I have the honour to forward herewith copy of ~~the~~ letter No: 268 dated the 8th October 1901, from the President of the Municipal Commission, Mysore City, and its enclosures in original, in regard to the diversion of the sewage water of the Southern Block of Chamaraj Mohalla, and to request that you will be so good as to favour me with an expression of your opinion in the matter.

I have &c

Secty
17/12/1902

1386
MAY 2
1902

MYSORE P. W. DEPARTMENT.

18

From

The Chief Engineer of Mysore,
Bangalore.

To

The Secy to the G[illegible] Mysore.
Genl & Rlwy Departments.

No. 2473

Dated Bangalore 29-4-1902

Despatched

Enclosure No. 1 Copy of Sandy Supdg Engrs No 21 of 23-4-02
1 Estimate
1 Report
1 Tracing

SUBJECT.

Forwarding copy of docket from the Sandy Supdg Engrs relating that the Chief Engr concurs in the opinion expressed therein regarding the diversion of the sewage water of the Southern Block of Chamarajpet Bangalore.

L 7
11.5.02

A-s
Dy 8/-/02
Drafted

MYSORE P. W. DEPARTMENT.

CENTRAL OFFICE,

No. 2473

Bangalore, 29—4—~~1899~~ 02

From Col. D. McNeil Campbell
~~The~~ Chief Engineer of Mysore,

To H. V. Ranjindayya Esq. B.A., & B.L.
~~The~~ Secretary to the Govt. of Mysore,
Genl & Revenue Departments

Sir,

With reference to your letter No. 15426/ D.F. 33-99 dated 17th March 1902, regarding the diversion of the sewage water of the Southern block of Chamaraj Mohulla, I have the honor to forward the enclosed copy of docket No. 21/ Camp of the 23rd instant from the Sanitary Supdg. Engineer on the subject, and to inform you that I concur in the opinion therein expressed.—

2 The original enclosures received with your letter under reference are herewith returned.—

I have the honor to be,
Sir
Your most obedt Servt

D. Mcn. Campbell Colonel
Chief Engineer of
Mysore

APJ.

Copy of letter No: 21 dated 23rd April 1902, from the Superintending Engineer Sanitary Works to the Chief Engineer of Mysore

Chief Engineer's No: 1672 dated 19th March 1902 forwarding for report Reference No: 15420 / 2.733-99 dated 17th March 1902, from General and Revenue Secretary in connection with a project submitted by the Mysore Municipality for diverting the sewage of the Southern Block of Chamaraj Mohalla from the Embroyen which amounting to Rs 1358.

2. With reference to the above, has the honour to invite attention to the grounds adduced by the Deputy Commissioner, for carrying out the works In his No: 268 dated 8th October 1901, he states, "the Sanitary Engineer prepared a project for diverting the sewage of the Northern Block × × × it is not known why a similar project for the × × × Southern Block was not prepared. For want of this, all the sewage of the Southern block flows to Embroyen Kere × ×. It is therefore very

necessary

necessary to divert the same." x x x

3. The line of the proposed drain was visited by the undersigned in Company with the President and Vice President on the morning of the 22nd instant, and both the Municipal officers present admitted that, as a matter of fact, no sewage from the Southern block flows into the Embroyenkere, and that, if it ever does at any future time, it will be due to the negligence of the Municipal Executive.

4. As regards the scheme itself, it is only necessary to observe that an open drain for sewage and surface wash of over 10 square feet in Sectional area and 640 feet in length is proposed to be continued for a further length of 900 feet in a 4" pipe drain, to Condemn it as impracticable.

5. A Stone drain of the same section as that proposed for the upper portion may with advantage be built for the 900 feet of pipe drain for surface-drainage, but the grounds for carrying this out Cannot be based on securing the Embrayenkere

from

from sewage contamination. The original enclosures are returned.

"True Copy"

(Sd) Assistant Secretary
Office of the Chief Engineer
of Mysore

Bangalore
29th April 1902

Report

All the Sewage water of the portion of the city north of Chamaraj road, that was flowing into the Subbarayan Tank, has been diverted by the Sanitary Department, but the Sewage water of the portion of the city to the South is at present flowing into the tank, whose surplus water finds its way into Doddakere feeder channel. So it is now proposed to divert the said Sewage by means of a rough stone box drain with burnt stone slabs "V" drain with cement concrete bed and cement pavement up to the north east corner of Seetha Vilas Dharmasala and thence by means of Stone ware pipe drain until it joins the 12" Sewage main along the Kala Street, Krishnappa Mohalla. The accompanying plan shows the proposed Sewage diversion

(Sd) C.S Krishnaswamy Iyer
Municipal Engineer

Copy"

H Thompson Esq m.a
A.M.I.C.E

1870 R L1
D 14/15
L.F. 33-99
1902.
Encl: 3

To

The President of the
Municipal Council
Keystone City

His no. 316 dated the
2d November 1901 regarding
the diversion of the
sewage water of the
southern block of Thana-
raj Dhalla in the city

In returning ~~with reference to the~~
~~above has the honor to~~
~~forward herewith~~ the plan
and estimate received ~~here-~~
with the above as also ~~herewith~~ copy
of the Docket no 21 dated
the 23d April last con-
taining the Sanitary Su-
perintending Engineers views
in the matter, ~~and~~ has the honor to
request that the President
~~Board, if necessary, that~~

From the Same
104 D 9-12-02 Pub

be so good as to make a further reference to Govt ~~[illegible]~~ if necessary in the matter modifying the scheme in accordance with the Sanitary Superintending Engineer's suggestion

'By order'

T.O/S

For Secy

8/5/9